



Andy Wilke
Phone: (920)659-1487

Colt Chauvin
Phone: (920) 460-5054

PROJECT UPDATE – Weekly Update

Subject: Project Update

Date: 4/8/21

Project Report – Periodic Progress Summary

Key accomplishments the past two weeks:

- Gym roof 100%.
- Exterior wall insulation and liner plastic 100% in school and gym.
- All parapet walls and trim work on meal building 100% complete.
- Concrete slabs poured for gymnasium and classroom wing. Concrete door stoops poured.
- Concrete slab sealant applied to areas with finished product sealed concrete.
- Double curbs installed on rooftop mechanical units and roof inspection 100% passed.
- Steel stud framing laid out in the classroom wing and 20% complete.
- Steel stud framing 25% complete on the gymnasium walls.
- Temporary doors installed on 4 doorways.

Upcoming tasks next week:

- Finish installing steel studs in the classroom wing.
- Finish installing steel studs in the gymnasium.
- Begin roughing-in the plumbing, HVAC, and electrical.
- Complete liner panels in the gymnasium.

This week's weather:

Time	Temperature (° F)			Wind Speed (mph)			Precipitation (in)
Apr	Max	Avg	Min	Max	Avg	Min	Total
4	64	47	28	16	10	5	0.00
5	64	48	36	26	13	0	0.00
6	55	41	24	14	7	0	0.00
7	60	45	27	21	10	3	0.00
8	58	43	29	18	11	3	0.00



Pouring the concrete slab in the classroom wing.



Screeding off the concrete slab.



Sealed concrete in the classroom wing.



Steel stud walls in the classroom corridor.



Steel stud walls in the gymnasium.