



Andy Wilke
Phone: (920)659-1487

Colt Chauvin
Phone: (920) 460-5054

PROJECT UPDATE – Weekly Update

Subject: Project Update

Date: 5/13/21

Project Report – Periodic Progress Summary

Key accomplishments this week:

- Electrical overhead rough-ins 75% complete.
- All but 2 HVAC penetrations made and roof curbs installed.
- Plumbing overhead rough-ins 80% complete throughout project.
- Sheetrock install 90% complete for entire project.
- All panels installed in mezzanine and janitors room and conduit ran to panels.
- Paint in gym 60% complete.

Upcoming tasks next week:

- Complete sheetrock installation.
- Begin taping and mudding sheetrock.
- Continue working on MEP rough-ins.
- Finish painting structural steel and ductwork in the gymnasium.
- Begin painting structural steel in the classroom wing.
- Begin pulling wire.
- Hook up water main.

This week's weather:

Time	Temperature (° F)			Wind Speed (mph)			Precipitation (in)
May	Max	Avg	Min	Max	Avg	Min	Total
9	55	43.7	29	20	13.3	8	0.00
10	54	41.9	26	13	5.8	0	0.00
11	64	50.1	33	10	4.6	0	0.00
12	69	56.9	45	13	8.0	0	0.00
13	66	53.6	46	10	6.9	3	0.00



Sheetrock in office areas complete.



Sheetrock inside of classrooms complete.



Sheetrock for mezzanine complete.



Installing conduit to the main electrical panel in the mezzanine.



Installing overhead electrical conduit and water piping.



Installing overhead water piping and vent piping.



Installing duct work/ painting or insulating duct work.



Painting ductwork and structural steel in the gym.